Nhulunbuy Corporation Limited
ABN 57 009 596 598

PO Box 345
Nhulunbuy NT 0881

Phone: (08) 8939 2200
Fax: (08) 8987 2451
Email: office@ncl.net.au

EXCAVATION PERMIT

An Excavation Permit is required for all work involving excavation of ground within the Nhulunbuy Town Lease or Industrial Estate Lease areas, excluding excavations carried out within the boundaries of private land where the land holder is to be contacted for service locations. Excavation works shall be carried out in accordance with the Work Health & Safety requirements.

Section 1

NAME OF APPLICANT:_____DATE: _____

REGISTERED NAME OF COMPANY/ORGANISATION_____

LOCATION OF PROPOSED EXCAVATION: _____

REASONS FOR PROPOSED EXCAVATION:_____

Section 2 **NHULUNBUY CORPORATION LIMITED (NCL)**

The NCL Engineer / Responsible Person shall Review the Town Key Drawings and determine if an Excavation Permit is required.

☐Yes An Alcan Excavation Permit shall be required and attached to this Excavation Permit - Go to Section 3

NCL Rep to Sign: _____

Date: _____ ☐No Go to Section 4

Section 3 **ALCAN GOVE PTY LTD**
Excavation Permit Required

Contractor to request an Excavation Permit from the Alcan Gove Drawing Office in person.
Alcan Gove's Composite Services Officer (CSC) to issue Alcan Gove Permit and complete required field test work.

CSC TO SIGN: _____ DATE: _____

Section 4 **Nhulunbuy Corporation Limited**

☐ Position of Water Mains Identified
☐ Alcan Gove Excavation Permit attached
☐ Clearance for Contractor to Proceed and Excavation Permit granted.
☐ Is a survey required before back fill

Signature _____
Name _____
Date _____

Section 5 **Issues to be completed by Applicant**

Applicant shall contact Telstra (Darwin 1100) "Dial Before you Dig" to ensure adequate identification of Telstra Lines in Excavation Area.

All signatures on this form must be completed before excavation commences and a copy provided to the Nhulunbuy Corporation Office, and a copy be with the supervisor on the site of the excavation.

It is a condition of this permit that any road crossings will be backfilled with lean-mix concrete up to 40mm from the top of the excavation, and the remaining 40mm will be filled with compacted bituminous pre-mix to the satisfaction of the Nhulunbuy Corporation Limited.

I have read and understood the conditions associated with the granting of this Excavation Permit.

APPLICANT:-

Signed _____
Name _____
Date _____

NOTE:	SHOULD ANY UNRECORDED OBSTRUCTION BE OBSERVED, THE USE OF MECHANISED EQUIPMENT MUST CEASE UNTIL THE OBSTRUCTION HAS BEEN EXPOSED USING HAND TOOLS, AND THE IDENTIFICATION CONFIRMED BY THE CORPORATION'S REPRESENTATIVE ON THE JOB.